

Weekly Update: Week of April 22, 2024

Reference: District of Ucluelet – Peninsula Road Improvements (Phase 1)

Activities for the week of April 15 to April 19:

- Peninsula Road Storm System Replacement
 - DMH #11 Installed Near Lyche Road
 - Concrete Pipe Installed from DMH #11 towards DMH #6
 - Removed Existing Pipe (CSP)
 - Catch Basin Installations Ongoing
 - Peninsula Road CB Lead Crossings

Upcoming Activities:

- Peninsula Road Storm System Replacement
 - Peninsula Road Mainline (DMH #5 to DMH #6 to DMH #11) – Week of April 22
 - Peninsula Road CB Lead Crossings - Week of April 22
- Peninsula Road Boulevard Improvements – Starting Near End of April

See Attached Progress Photos 1 – 8



Photo #1 – DMH #11 Installed Near Lyche Road



Photo #2 – DMH #11 Installed Near Lyche Road



Photo #3 – Concrete Pipe Installed from DMH #11 towards DMH #6



Photo #4 – Removed Existing Pipe (CSP)



Photo #5 – DMH #11 & Concrete Pipe Installation Near Lyche Road



Photo #6 – DMH #11 & Concrete Pipe Installation Near Lyche Road



Photo #7 – Peninsula Road Temporary Restoration



Photo #8 – Peninsula Road CB Lead Crossings Ongoing