

Weekly Update: Week of April 22, 2024

Reference: District of Ucluelet – Larch Road Active Transportation Improvements

Activities for the week of April 15 to April 19:

- Larch Road Pathway Construction (Sta. 5+300 to 5+400)
 - Common Excavation and Asphalt Removal – Ongoing
 - MSE-Flex Wall Construction – Ongoing
 - Structural Fill (as required), placement & compaction of road base

Upcoming Activities:

- Larch Road Pathway Construction (Sta. 5+400 to 5+510) – Week of April 22
 - Traffic Control (Temporary One-Way Street) – Refer to Traffic Management Plan
 - Common Excavation
 - MSE Walls
 - Roadway Widening
 - Installation of Base Gravels
- Larch Road Pathway Paving – Week of May 6

See Attached Progress Photos 1 – 4



Photo #1 – Larch Road Pathway – Roadway Widening in Progress (5+300)



Photo #2 – Larch Road Pathway – Roadway Widening in Progress (5+150)



Photo #3 – MSE-Flex Wall Construction Ongoing (Sta. 5+300)



Photo #4 – Larch Road Pathway – Roadway Widening in Progress (5+350)