

Weekly Update: Week of April 29, 2024

Reference: District of Ucluelet – Peninsula Road Improvements (Phase 1)

Activities for the week of April 22 to April 26:

- Peninsula Road Storm System Replacement
 - DMH #6 Installed Near Lyche Road
 - Concrete Pipe Installed from DMH #11 to DMH #6
 - Removed Existing Pipe (CSP)
 - Catch Basin Installations Ongoing
 - Peninsula Road CB Lead Crossings
- Peninsula Road Boulevard Improvements
 - Sidewalk Guy Installed on New Anchor for MUP (BC Hydro Work)

Upcoming Activities:

- Peninsula Road Storm System Replacement
 - Peninsula Road Mainline (DMH #5 to DMH #6) – Week of April 29
- Peninsula Road Boulevard Improvements
 - Curb & Boulevard Preparation – Starting Week of April 29
 - Curb Installation – Week of May 13

See Attached Progress Photos 1 – 8



Photo #1 – DMH #6 Installed Near Lyche Road



Photo #2 – Concrete Pipe Installed from DMH #11 towards DMH #6



Photo #3 – DMH #6 Installed Near Lyche Road



Photo #4 – DMH #6 Installed Near Lyche Road



Photo #5 – Removed Existing Pipe (CSP)



Photo #6 – Removed Existing Pipe (CSP) along Peninsula Road



Photo #7 – Peninsula Road CB Lead Crossings



Photo #8 – Sidewalk Guy Installed on New Anchor