

## **Weekly Update: Week of May 6, 2024**

**Reference: District of Ucluelet – Larch Road Active Transportation Improvements**

### **Activities for the week of April 29 to May 3:**

- Larch Road Pathway Construction (Sta. 5+300 to 5+520)
  - Common Excavation and Asphalt Removal – Ongoing
  - Root Guard Installation Completed
  - MSE-Flex Wall Construction – Ongoing
  - Structural Fill (as required), placement & compaction of road base
  - Rip Rap Ditch Lining Completed
  - Roll test of Compacted Base – May 3

### **Upcoming Activities:**

- Larch Road Bollard Installation - May 6/7
- Larch Road Pathway Paving – May 8/9
- Larch Road Line Markings – May 13/14
- Larch Road Landscaping – Week of May 13
  - Split Rail Fencing
  - Growing Medium & Hydroseeding
  - Bioswales

**See Attached Progress Photos 1 – 6**



Photo #1 – Larch Road Pathway – Roadway Widening in Progress (5+500)



Photo #2 – Larch Road Pathway – Roadway Widening in Progress (5+400)



Photo #3 – Root Guard Installation Completed (Sta. 5+340 to 5+390)



Photo #4 – Larch Road Pathway – Paving Limits Reviewed



Photo #5 – Rip Rap Ditch Lining Completed



Photo #6 – Larch Road Pathway – Roadway Widening in Progress (5+300)